



St. Charles Parish Capital Improvement Projects (Drainage Only)

Project Name/ Project Number	PM	Project Description	Council District	Location	Dates			Total Estimated Construction Cost	Project Status	Remarks
					Engineering Agreement	Construction				
						Est. Start	Est. End			
Fashion Plantation Drainage Improvements	DE	Implement improvements from the West Bank Master Drainage Plan.	1	Hahnville	Proposal	TBD	TBD	TBD	Proposal	Awaiting results from West Bank Master Drainage Plan.
Ditch Cleaning and Debris Removal along UP Railroad	MB	Remove debris and vegetation from ditches on both sides of the UP Railroad in Hahnville.	1	Hahnville	-----	7/27/2020	8/14/2020	N/A	Start Construction	Working with UP to improve ditch flow along the railroad.
Murray Hill and Destrehan Drive Subsurface Drainage Improvements	DE	Install subsurface drainage from Eve Street to the CN Railroad	1 & 3	Destrehan	TBD	TBD	TBD	TBD	Proposal	Project is in the proposal stage.
Ama Pump Station Upgrade (P150802-2)	LZ	Adding 2-36" pumps at the Ama Pump Station with deck and bar screen cleaner	2	Ama	-----	Sep-20	Mar-21	\$1,440,000	Design	Plans & Specifications should be complete within a month.
Dunleith Bank Stabilization - Phase 7 (P081102-8)	DE	Furnish and install sheet pile and cap, clearing and grubbing, backfilling, sodding and hydroseeding.	3	Ormond	12/15/2008	4/16/2018	4/30/2020	\$1,407,557	Construction Complete	Awaiting project close-out and final payment.
Dunleith Bank Stabilization - Phase 8 (P081102-9)	DE	Furnish and install sheet pile and cap, clearing and grubbing, backfilling, sodding and hydroseeding.	3	Ormond	12/15/2008	11/4/2019	8/31/2020	\$1,596,197	Construction	Project is in the Final Stages of Construction.
Ormond Lakes Improvements	MB	Improve the drainage conveyance through the Lakes at Ormond Country Club.	3	Ormond	-----	Aug-20	N/A	\$1,000,000	Project On Hold	This project will be completed using in-house forces.
Hydraulic Bottleneck Near Destrehan PS No. 2 (P190507)	DE	Eliminate bottleneck in the vicinity of Destrehan PS No. 2.	3	Ormond	7/1/2019	1Q/21	4Q/21	\$1,500,000	Design	Design is nearing completion. Plans & Specifications are expected within the next 2 months



St. Charles Parish Capital Improvement Projects


Project Name/ Project Number	PM	Project Description	Council District	Location	Dates			Total Estimated Construction Cost	Project Status	Remarks
					Engineering Agreement	Construction				
						Est. Start	Est. End			
Bar Screen and Sump Improvements at Destrehan PS No. 2 (P181102)	DE	Construct new bar screens. Expand the sump to allow more flow to pumps and increase the opening into the sump.	3	Ormond	7/1/2019	2Q/21	1Q/22	\$4,070,000	Design	Design is nearing completion. Plans & Specifications are expected within the next 2 months. Has been submitted for the Watershed Initiative.
Ormond Center Project (P190505)	DE	Inspect Ormond Center culverts. Inspect culverts downstream from Cypress Lake weir.	3	Ormond	6/17/2019	TBD	TBD	TBD	Planning	Working with Engineer on plan to move project forward.
Schexnaydre Pump Station Improvements (P190502)	DE	Replace existing 30" Pump with a 48" Pump and make associated infrastructure improvements.	3	New Sarpy	6/3/2019	9/1/2020	4/30/2021	\$654,016	Bidding	Low Bid is awaiting Council Approval.
Hill Heights and Ormond Oaks Drainage Improvements	DE	Widen the existing Hill Heights and Ormond Oaks Drainage Canals North of the CN Railroad.	3	Ormond	N/A	7/1/2020	10/31/2020	\$500,000	Construction	Using in-house resources.
Canal A Improvements	DE	Widen Canal A by installing a sheet pile wall on both sides of the Canal and providing a box culvert under the entrance to the Ormond Oaks Nursing Home to improve flow.	3	Ormond		3Q/21	3Q/22	\$4,163,000	Contract Negotiation	Awaiting Council Action
Drainage Structure for Carriage, Houmas and A Canals	DE	Design and construct a concrete flume to channelize the water at the intersection of Canal A and the Houmas Canal with the Carriage Canal.	3	Ormond		3Q/21	3Q/22	\$4,101,000	Contract Negotiation	Awaiting Council Action



St. Charles Parish Capital Improvement Projects

Project Name/ Project Number	PM	Project Description	Council District	Location	Dates		Total Estimated Construction Cost	Project Status	Remarks	
					Engineering Agreement	Construction				
						Est. Start				Est. End
Carriage Canal Widening	DE	Widen Carriage Canal by installing a sheet pile wall on both sides of the Canal	3	Ormond		2Q/21	1Q/22	\$7,824,000	Contract Negotiation	Awaiting Council Action
Carriage/Dunleith Canals Drainage Structure	DE	Design and construct a concrete flume to channelize the water at the intersection of Carriage Canal and Dunleith Canal.	3	Ormond		TBD	TBD	\$6,197,000	Contract Negotiation	Awaiting Council Action
Ormond Oaks Ditch U-Channel	DE	Construct a Concrete U-Channel in the Ormond Oaks Ditch (South of the CN Railroad)	3	Ormond		4Q/21	2Q/22	TBD	Proposal	Awaiting Proposal from Engineer
CN Railroad Culverts Ormonds and Montz	DE	Design and install jack-and-bore culverts under the CN Railroad in Ormond and Montz.	1, 3 & 6	Ormond & Montz		3Q/21	2Q/22	TBD	Contract Negotiation	Awaiting culverts sizing from Digital Engineering.
Ditch Cleaning and Debris Removal along CN Railroad	MB	Remove debris and vegetation from ditches on both sides of the UP Railroad in Hahnville.	3&6	Ormond & New Sarpy	-----	7/29/2020	8/14/2020	N/A	Start Construction	Working with CN to improve ditch flow along the railroad.
Dixie Drive Drainage Improvements	DE	Install swale along the rear of properties in the 100 block of Dixie Drive.	4	Des Allemands	N/A	3Q/20	3Q/20	TBD	Design	Need certain property owners to remove obstructions.
Des Allemands Bulk Head Replacement and Upgrade	DE	Replace wooden bulk head below US 90 with steel sheet pile and install steel sheet pile above US 90.	4	Des Allemands		TBD	TBD	TBD		Need to select engineer for first phase.
Paradis Gate	SS									
Magnolia Ridge Levee Lift	SS									
Kellogg Pump Station T-Wall	SS									

July 2020



Advertising or Under Construction




Recently Completed

St. Charles Parish Capital Improvement Projects

Project Name/ Project Number	PM	Project Description	Council District	Location	Dates			Total Estimated Construction Cost	Project Status	Remarks
					Engineering Agreement	Construction				
						Est. Start	Est. End			
Oakland and Fairfield PS Casings (P180301)	DE	Install four casings total under railroad for Oakland and Fairfield Pump Stations for future expansion.	5	St. Rose	4/19/2018	TBD	TBD	TBD	Design	Awaiting CN Railroad permit.
Airline Highway Drainage Project (P170101)	DE	Jack and bore pipes under Airline Highway to improve drainage	5	St. Rose	-----	5/1/2020	8/1/2020	\$1,000,000	Construction	
Turtle Pond Pump Station (P190801)	DE	Replace existing pump station.	5	St. Rose	TBD	TBD	TBD	TBD	Planning	Need to select engineer.
Engineers Canal Pump Station Improvements (P080502-22A)	DE	Install third pump and associated infrastructure to alleviate flooding in the Norco area.	6	Norco	5/15/2017	4/15/2019	1Q/20	\$1,014,305	Substantial Completion	Completing Final paperwork for Project Closeout.
Engineers Canal Bank Stabilization (P190301)	DE	Install 4,100 feet of sheet pile along the southeast-side of Engineers Canal.	6	Norco	3/25/2019	4Q/20 - Phase 1	2Q/21 - Phase 1	TBD	Design	Authorized final design.
Fifth Street Drainage Improvements (P190506)	DE	Construct new culverts between Spruce Street and Engineers Canal.	6	Norco	7/1/2019	4Q/20	3Q/21	\$1,157,200	Being Bid	Bidding documents were completed.
KCS Jack-and Bores in Montz	DE	Provide Jack-and-Bores in two locations and a new ditch from the KCS railroad to US 61.	6	Montz		TBD	TBD	TBD	Proposal	
Concrete Box Culverts across Evangeline Road at the CN Railroad	DE	Install a new box culvert both north and south of the CN Railroad across Evangeline Road.	6	Montz	-----	TBD	TBD	TBD	Surveying	Negotiating Survey Services
Debris and Vegetation removal from the Coulee Canal	DE	Remove debris and vegetation from the Coulee Canal in Montz.	6	Montz	-----	7/13/2020	8/21/2020	N/A	Construction	
Mimosa PS and Culverts (P090904)	DE	Construct new pump station and new drainage system near Mimosa Swim Club.	7	Luling	11/2/2009	1/27/2015	2019	\$3,400,000	Complete except litigation	

July 2020



Advertising or Under Construction



Recently Completed

St. Charles Parish Capital Improvement Projects

<i>Project Name/ Project Number</i>	<i>PM</i>	<i>Project Description</i>	<i>Council District</i>	<i>Location</i>	<i>Dates</i>			<i>Total Estimated Construction Cost</i>	<i>Project Status</i>	<i>Remarks</i>
					<i>Engineering Agreement</i>	<i>Construction</i>				
						<i>Est. Start</i>	<i>Est. End</i>			
East Bank Master Drainage Study	DE	Provide a Master Plan for the East Bank water sheds of St. Charles Parish	1, 2, 3, 5 & 6	East Bank		N/A	N/A	N/A	Design	Conducted kick-off meeting.
West Bank Master Drainage Study	DE	Provide a Master Plan for the West Bank water sheds of St. Charles Parish	1, 2, 4 & 7	West Bank		N/A	N/A	N/A	Design	Scheduling kick-off Meeting

